

Charlie A. Dooley
County Executive

Saint Louis
COUNTY
HIGHWAYS & TRAFFIC
PUBLIC WORKS

Sheryl L. Hodges, D.E., P.E., L.P.G.
Director

August 5, 2011

BAXTER ROAD
SAINT LOUIS COUNTY PROJECT NO. AR-856

PROJECT UPDATE LETTER

OVERALL STATUS:

General Contractor:	Pace Construction Company
Total Cost:	\$5,200,980.00
Approximate Completion:	9.5%
Anticipated Completion:	Based on the contractor's schedule, all lanes of traffic are anticipated to be completed by late fall 2012 with final project completion by December 2012. Extended periods of adverse weather may delay project completion.

WORK PERFORMED THROUGH JULY:

UTILITIES:

- Laclede Gas Company finished connections for their 8" plastic main from Isleview Drive to Country Ridge Drive, and 6" and 4" plastic mains on the east and west sides of Country Ridge Drive.
- AmerenUE raised their overhead electric line near Manor Creek Drive to provide clearance for the traffic on the detour pavement.
- Charter Communications did not perform any work this month.
- AT&T relocated and spliced cable from Isleview Drive to Country Ridge Drive.

CONTRACTOR:

- Subcontractor removed sidewalk and graded for the Phase 1 detour pavement on the east side from Country Ridge Drive to Summer Ridge Drive.
- Subcontractor began grading for the Phase 2 detour pavement on the west side from Manor Creek Drive to Claymont Estates Drive.
- Subcontractor installed storm sewer pipe and inlets near electric highline.
- Contractor placed base rock and paved asphalt for the Phase 1 detour pavement on the east side from Country Ridge Drive to Summer Ridge Drive.
- Subcontractor striped Phase 1 detour and traffic was switched to detour pavement from Country Ridge to Summer Ridge Drive.
- Contractor rotomilled and removed existing asphalt pavement on the west side from Summer Ridge Drive to Country Ridge Drive.
- Subcontractor removed concrete pavement and graded subgrade at Country Field Drive.

WORK ANTICIPATED THROUGH AUGUST:

UTILITIES:

- Laclede Gas Company is currently finished with work for Phase 1 construction. They will return to remove abandoned steel pipe after detour pavement is removed.
- AmerenUE is currently finished with work for Phase 1 construction.
- Charter Communications will raise their overhead cable near Manor Creek Drive to provide clearance for traffic on the detour pavement.
- AT&T will relocate cable from Royalbrook Drive to Claymont Estates Drive, and on Chateau Village Drive.
- Missouri-American Water Company is finished with relocations for Phase 1 construction, and is not anticipated to work during August.

CONTRACTOR:

- Subcontractor will grade for the Phase 2 detour pavement on the west side, south of Manor Creek Drive.
- Subcontractor will excavate and grade for asphalt pavement on the west side, north of Country Ridge Drive and on the east side, south of Manor Creek Drive.
- Subcontractor will install storm sewers on the west side from Country Field Drive to Country Ridge Drive.
- Subcontractor will pour concrete curb and gutter on the west side from Country Ridge to Country Field Drive.
- Subcontractor will construct and pour new concrete pavement for Country Field Drive.
- Contractor will rotomill and remove existing pavement on the east side from south of Manor Creek Drive to Claymont Estates Drive.

NEXT UPDATE:


Early September 2011

This update letter is posted on the Saint Louis County Department of Highways and Traffic website, listed below, under Project Status Letters. This status will be updated and revised on the website monthly until final project completion.

<http://www.stlouisco.com/YourGovernment/CountyDepartments/HighwaysandTraffic/Construction/ConstructionProjectStatus>

If you have any questions about the project, please call David Wrone, the Department's Public Information Coordinator, at 314-615-8173.

Sincerely,



Charles H. Tayloe, P.E.
Construction Division Manager