

Charlie A. Dooley
County Executive

Saint Louis
COUNTY
HIGHWAYS & TRAFFIC
PUBLIC WORKS

Sheryl L. Hodges, D.E., P.E., L.P.G.
Director

June 1, 2011

BAXTER ROAD
SAINT LOUIS COUNTY PROJECT NO. AR-856

PROJECT UPDATE LETTER

OVERALL STATUS:

General Contractor:	Pace Construction Company
Total Cost:	\$5,200,980.00
Approximate Completion:	1.28%
Anticipated Completion:	Based on the contractor's schedule, all lanes of traffic are anticipated to be completed by late fall 2012 with final project completion by December 2112. Extended periods of adverse weather may delay project completion.

WORK PERFORMED THROUGH MAY:

UTILITIES:

- Laclede Gas Company finished relocating their 4" main at Islevew Drive and relocated an 8" steel gas main from Claymont Estates Drive to Royalbrook Drive.
- AmerenUE buried underground cable at new utility pole near Country Ridge Drive.
- Charter attached new cable to utility poles throughout project and began splicing and attaching power supply boxes.
- AT&T set new utility box, bored, and spliced cable near Ameren's high lines and spliced new cable at Country Ridge Drive and the box culvert.
- Missouri-American Water Company relocated their 6" water main on Chateau Village Drive, performed investigative work on 20" and 30" mains near Country Field, and cut and capped a portion of the 6" water main on Country Ridge Drive.

CONTRACTOR:

- Subcontractor continued with clearing and grubbing operations on the project with emphasis on the necessary clearing required for the utility relocation work.
- Subcontractor started relocation of water services on Country Ridge Drive and Chateau Village Drive.

WORK ANTICIPATED THROUGH JUNE:

UTILITIES:

- Laclede Gas Company will bore 8" plastic main from Isleview Drive to past Country Ridge Drive.
- AmerenUE will remove abandoned utility poles after Charter has transferred their cable to new poles.
- Charter Communications will continue transferring cable to new utility poles, splicing, and trenching new underground cable.
- AT&T will finish splicing cable throughout the project and backfill splice pits.
- Missouri-American Water Company will finish relocating 6" main at Chateau Village Drive upon completion of water service relocations, and finish capping the 6" water main on Country Ridge Drive.

CONTRACTOR:

- Contractor will start grading and construction of the Phase 1 Detour, east side of roadway from Country Ridge Drive to Summer Ridge Drive.
- Subcontractor will continue with clearing operations as needed.
- Subcontractor will start work on the new storm sewer installation.
- Subcontractor will finish water service relocations at Chateau Village Drive.

NEXT UPDATE:


Early July 2011

This letter is posted on the Saint Louis County Department of Highway Construction website, listed below, under Project Status Letters and will be revised monthly until final project completion.

<http://www.stlouisco.com/YourGovernment/CountyDepartments/HighwaysandTraffic/Construction/ConstructionProjectStatus>

If you have any questions about the project, please call David Wrone, the Department's Public Information Coordinator, at 314-615-8173.

Sincerely,



Charles H. Tayloe, P.E.
Construction Division Manager