

October 3, 2011

BAXTER ROAD
SAINT LOUIS COUNTY PROJECT NO. AR-856
PROJECT UPDATE LETTER

OVERALL STATUS:

General Contractor: Pace Construction Company

Total Cost: \$5,200,980.00

Approximate Completion: 22.9%

Anticipated Completion: Based on the contractor's schedule, all lanes of traffic are anticipated to be completed by late fall 2012 with final project completion by December 2012. Extended periods of adverse weather may delay project completion.

WORK PERFORMED THROUGH SEPTEMBER:

UTILITIES:

- Ameren Missouri removed existing street lighting at Chateau Village Drive and Royalbrook Drive for excavation and grading operations.
- Laclede Gas Company did not perform any work this month.
- Missouri-American Water Company mobilized back onto project and started relocation of their 8" main for Isleview Drive (east).
- AT&T did not perform any work this month.
- Charter Communications made miscellaneous underground splice connections, as needed, for grading.

CONTRACTOR:

- Contractor placed aggregate base and asphaltic pavement for the Phase 2 detour (south, west side) from Manor Creek Drive to Claymont Estates Drive and for mainline pavement from Sta 47+00 to 57+60± Lt.
- Subcontractors installed striping, barrier wall and traffic control for the Phase 2 detour (south, west side) and roadway closure at Country Ridge Drive.
- Subcontractor continued with miscellaneous clearing and pavement removals at Claymont Estates Drive, Chateau Village Drive, Royalbrook Drive and Country Ridge Drive (east), excavation and grading for mainline pavement for Phase 3 (north, west side) and Phase 4 (south, east side) and backfill and grading for concrete sidewalks north, west side of project.
- Subcontractor started excavation and grading for Claymont Estates Drive (east), Royalbrook Drive and Country Ridge Drive (east).

- Subcontractor made necessary adjustments to the storm structures on the west side of Baxter at the north end of the project, and started installing sanitary and storm sewers on the east side at the south end of the project.

WORK ANTICIPATED THROUGH OCTOBER:

UTILITIES:

- Ameren Missouri – no work is anticipated.
- Laclede Gas Company – no work is anticipated.
- Missouri-American Water Company will relocate their 8" main at Isleview Drive (east) and Country Ridge Drive (west). They will also continue with their 20" main relocation around the new box culvert location, northwest of Isleview Drive.
- AT&T – no work is anticipated.
- Charter Communications – no work is anticipated.

CONTRACTOR:

- Subcontractors will continue with grading and construction of Claymont Estates Drive (east), Chateau Village Drive, Royalbrook Drive and Country Ridge Drive (east).
- Subcontractor will start construction of concrete sidewalks at the north end, west side of Baxter and continue with curb and gutter construction north of Country Ridge Drive, east side.
- Subcontractor will continue with excavation and grading for mainline pavement for the Phase 3 (north, west side) and Phase 4 (south, east side) for the project
- Contractor will place aggregate base for mainline pavement for Phase 3 (north, west side) and Phase 4 (south, east side) and make preparations for mainline asphalt paving of same.
- Subcontractor will continue installing sanitary and storm sewers on south, east side of project.
- Subcontractor will start the construction of the modular block retaining walls on the west side of Baxter Road at Country Ridge Drive.

NEXT UPDATE:


Early November 2011

This update letter is posted on the Saint Louis County Department of Highways and Traffic website, listed below, under Project Status Letters and will be updated on the website monthly until final project completion.

<http://www.stlouisco.com/YourGovernment/CountyDepartments/HighwaysandTraffic/Construction/ConstructionProjectStatus>

If you have any questions about the project, please call David Wrone, the Department's Public Information Coordinator, at 314-615-8173.

Sincerely,



Charles H. Tayloe, P.E.
Construction Division Manager