

Saint Louis
COUNTY
HIGHWAYS & TRAFFIC
PUBLIC WORKS

September 6, 2011

BAXTER ROAD
SAINT LOUIS COUNTY PROJECT NO. AR-856
PROJECT UPDATE LETTER

OVERALL STATUS:

General Contractor: Pace Construction Company

Total Cost: \$5,200,980.00

Approximate Completion: 16.1%

Anticipated Completion: Based on the contractor's schedule, all lanes of traffic are anticipated to be completed by late fall 2012 with final project completion by December 2012. Extended periods of adverse weather may delay project completion.

WORK PERFORMED THROUGH AUGUST:

UTILITIES:

- Ameren Missouri bored and replaced underground cable at three locations on the north half of the project to clear new roadway construction.
- Laclede Gas Company did not perform any work this month.
- Missouri-American Water Company did not perform any work this month.
- AT&T relocated their underground cable in conflict with the Phase 2 south detour from Royalbrook Drive to Claymont Estates Drive.
- Charter Communications did not perform any work this month.

CONTRACTOR:

- Contractor placed base rock for Country Field Drive and driveway approaches at 2073 and 2085 Baxter Road.
- Subcontractor continued grading for the Phase 2 south detour on the west side, after AT&T completed their relocation from Manor Creek Drive to Claymont Estates Drive.
- Subcontractor excavated and graded for mainline pavement from Sta 45+00 to 61+25± Lt.
- Subcontractor stabilized dirt subgrade from Sta 48+00 to 54+00± Lt.
- Subcontractor installed storm sewers on the west side at the north end of the project.
- Subcontractor installed concrete barrier wall for Phase 1 detour traffic control.
- Subcontractor completed residential water service relocations for 2073 and 2085 Baxter Rd.
- Subcontractor formed and poured concrete pavement for Country Field Drive and curb and gutter and paved approaches at various locations.

WORK ANTICIPATED THROUGH SEPTEMBER:

UTILITIES:

- Ameren Missouri – no work is anticipated.
- Laclede Gas Company will remove abandoned steel main as project phasing allows.
- Missouri-American Water Company is scheduled to mobilize in to continue relocation work at Country Ridge (West) and start relocation work around new box culvert at Isleview Drive.
- AT&T – no work is anticipated.

CONTRACTOR:

- Contractor will place base rock for the Phase 2 south detour and for mainline pavement on the west side at the north end from Sta 45+00 to 61+25± Lt.
- Contractor will place and compact base asphalt and switch traffic onto the Phase 2 south detour from Manor Creek Drive to Claymont Estates Drive.
- Subcontractors will install striping, barrier wall and signing for the Phase 2 detour traffic control.
- Subcontractor will continue to grade for mainline pavement from Sta 45+00 to 61+25± Lt. and start excavation and removals for mainline pavement on the east side, from Claymont Estates Drive to Manor Creek Drive.
- Subcontractor will install sanitary and storm sewers on the east side at the south end of the project.
- Subcontractor will continue with curb and gutter construction from Country Ridge Drive to Summer Field Drive.
- Contractor will place and compact base asphalt for mainline pavement from north of Country Ridge Drive to Summer Field Drive.
- Closure and construction of Country Ridge Drive will begin after mainline asphalt is placed and Country Field Drive is opened to traffic.

NEXT UPDATE:


Early October 2011

This update letter is posted on the Saint Louis County Department of Highways and Traffic website, listed below, under Project Status Letters and will be updated on the website monthly until final project completion.

<http://www.stlouisco.com/YourGovernment/CountyDepartments/HighwaysandTraffic/Construction/ConstructionProjectStatus>

If you have any questions about the project, please call David Wrone, the Department's Public Information Coordinator, at 314-615-8173.

Sincerely,



Charles H. Tayloe, P.E.
Construction Division Manager