

Charlie A. Dooley  
County Executive

Saint Louis  
**COUNTY**  
**HIGHWAYS & TRAFFIC**  
**PUBLIC WORKS**

Sheryl L. Hodges, D.E., P.E., L.P.G.  
Director

April 1, 2011

**BAXTER ROAD**  
**SAINT LOUIS COUNTY PROJECT NO. AR-856**

**PROJECT UPDATE LETTER**

**OVERALL STATUS:**

General Contractor:	Pace Construction Company
Total Cost:	\$5,200,980.00
Approximate Completion:	0.6%
Anticipated Completion:	Based on the contractor's schedule, all lanes of traffic are anticipated to be completed by late fall 2012 with final project completion by December 2012. Extended periods of adverse weather may delay project completion.

**WORK PERFORMED THROUGH MARCH:**

**UTILITIES:**

- Laclede Gas Company mobilized onto the project in early March. They started and have completed their relocation work on the east side of Baxter Road from Country Ridge Drive to Country Field Drive.
- AmerenUE started work in mid March with the placement and installation of new utility poles throughout project for their overhead relocations. They have transferred various overhead lines north of Country Ridge Drive.
- Charter Communications relocated their overhead line across from 2022 Baxter Road after AmerenUE had completed their work.
- AT&T mobilized onto project in mid March and started work to relocate their underground facilities around Country Ridge Drive. Work was concentrated on Baxter Road, south of Country Ridge Drive and Golden Rain Drive.
- Missouri-American Water Company mobilized onto the project at the end of March and started work on their 20" main across from Royalbrook Drive and Chateau Village Drive.

**CONTRACTOR:**

- Subcontractor started clearing trees with an emphasis on clearing required for the utility relocation work.

**WORK ANTICIPATED THROUGH APRIL:**

**UTILITIES:**

- Laclede Gas Company will continue with relocations on Chateau Village Drive and Royalbrook Drive.
- AmerenUE will continue with the placement and installation of new utility poles on the project. They will follow up with transferring their overhead lines from Claymont Estates Drive to Islevue Drive and north of Country Ridge Drive.
- Charter Communications will transfer their overhead lines as AmerenUE completes their work.
- AT&T will continue to relocate their underground facilities around Country Ridge Drive. Work along Baxter Road, Golden Rain Drive and Courtleigh Lane is anticipated.
- Missouri-American Water Company will excavate and place additional thrust blocks on their 20" main across from Royalbrook Drive and Chateau Village Drive. They will continue with relocation of their side street mains for Royalbrook Drive and Chateau Village Drive.

**CONTRACTOR:**

- Contractor will start grading and construction of the Phase 1 temporary Detour road on the east side of Baxter from Country Ridge Drive to Summer Ridge Drive.
- Subcontractor will continue with clearing operations as needed.
- Subcontractor will start work on the new storm sewer installation.
- The Contractor will install Erosion Control as needed.


**NEXT UPDATE:**

Early May 2011

This letter is posted on the **NEW** Saint Louis County Department of Highway Construction website listed under Project Status Letters <http://www.stlouisco.com/YourGovernment/CountyDepartments/HighwaysandTraffic/Construction/ConstructionProjectStatus>, and will be revised monthly.

If you have any questions about the project, please call David Wrone, the Department's Public Information Coordinator, at 314-615-8173.

Sincerely,



Charles H. Taylor, P.E.  
Construction Division Manager